



NET Phase Two Beeston and Chilwell route

104



NET works update – Bramcote Lane

As you may be aware, we have been moving utility services away from the tram route on Bramcote Lane near to Sandby Court.

In order to carry out these works safely it has been necessary to close a section of Bramcote Lane between Sandby Court and Hall Drive.

Work to move gas and water services has been completed, and we will shortly begin work to move the water culvert which carries the stream under Bramcote Lane.

Unfortunately this work has taken longer than initially estimated due to services being located deeper than expected and also due to the progress of the associated water culvert works taking place in the Greenway.

This means that this section of Bramcote Lane will remain closed to traffic while these works take place. However we have taken this opportunity to bring forward works to lay tram tracks across Bramcote Lane, which will mean that all of the tram work on Bramcote Lane will be completed within one closure period.

It is now expected that the works on Bramcote Lane will be complete by the end of September. Until then, the current diversion routes for traffic and bus services will remain in place. Vehicle and pedestrian access to residential properties, Sandby Court and the Valley Surgery will be maintained throughout.

We sincerely apologise for any inconvenience that this delay and the remaining works may cause you, and would like to assure you that we will do all that we can to keep disruption to a minimum.

The works will be carried out between 8am – 6pm, Monday – Friday and 8am - 1pm on Saturday and will be in accordance with the project's Code of Construction Practice.

For more information about these works, the CoCP, or the project in general, please contact us on the number below or visit our website.